


Current status of KAGRA: - status of construction -

A 3D cutaway diagram of the KAGRA detector is the central focus. It shows a long, narrow underground cavern with a green floor and a network of pipes and equipment. The cavern is surrounded by dark, rocky terrain. In the foreground, there is a detailed view of a building with a blue roof and a stone archway, connected to the cavern by a road. The background shows a dark, starry sky with a large, glowing nebula.

*Takaaki Kajita,
for the KAGRA collaboration
ICRR, Univ. of Tokyo
Kajita_at_icrr.u-tokyo.ac.jp*


**6th Korea-Japan
workshop on KAGRA
June 20-21, 2014, NAOJ**

Outline

- Introduction: Overview of KAGRA
- Status of the KAGRA project
- iKAGRA construction plan/schedule
- Summary

Introduction: Overview of KAGRA


Key features of KAGRA



The detector will be constructed **underground** Kamioka.


➔ Reduction of seismic noise (to approximately 1/100).

Cryogenic mirrors will be used to reduce the thermal noise (in the 2nd phase).




➔ Very high sensitivity.

Location



Time line (Construction and Observation)



The construction/observation plan is in 2 stages:



- ✓ In 2015, non-cryogenic observation (iKAGRA).
- ✓ Operation with cryogenic system in 2017 (bKAGRA).
- ✓ (High sensitivity operation in 2018?)

iKAGRA and bKAGRA

iKAGRA (~ 2015)



bKAGRA (2016 ~)



- ◆ Simple interferometer with:
room temperature operation,
2W class laser, and
no power and signal recycling
- ◆ However, full end-to-end
(relatively short) observation, in
order to experience the operation
and to understand the potential
problems as soon as possible.

- ◆ Advanced interferometer with:
power and signal recycling, but still
room temperature operation.
- ↓
- ◆ Full bKAGRA with;
power and signal recycling,
cryogenic sapphire mirrors,
and ~180W laser.

Status of the KAGRA Project

Tunnel excavation

New Atotsu entrance

End of April, 2012



Mid June, 2012



Excavation



Center room
(Dec. 2012)

Y-arm tunnel
(Oct.26, 2012)




Excavation completed! (end of March 2014)



Blasting for Y-arm completion
(Dec. 2013)



Underground water and KAGRA tunnel



Excavation and the water...



Y-arm...

Underground facility construction



Center
room
June 19, 2014

Underground facility construction

Hole for the
type-A suspension



Pre-treatment
for the dust
preventing
wall



Plastic coating
for preventing
dust




Concrete floor



Y-end
June 19, 2014

Surface building



KAGRA office (since 2012, 140m²)



Photo: New office building under construction. Completed in March 2014(340m²).

Several ICRR people moved to the new building in April, 2014

Surface building: Location

To KAGRA /
Kamioka

(ICRR is going to rent a house
In Kamioka)



Building for Super-Kamiokande

To Toyama


Status of construction: Vacuum



Waiting for the
installation into the
KAGRA tunnel

Status of construction: Cryogenic system

Shield duct
(5m X 80cm ϕ)
(completion of 8 shield-
ducts: March 2016)



Cryostat
← Waiting for the
installation into the
KAGRA tunnel...

iKAGRA construction plan/schedule

iKAGRA schedule (2014-2015)


Calendar year		2014			2015		
Electricity	Tunnel excavation	█					
Ventilation		█					
Drain		█					
Crane & Hanging anchor		█					
Dust prevention coating			█	█			
Clean booth			█	█	█		
Network and PHS					█		
Arm tubes				█	█	█	
Chambers				█	█	█	
Mirror suspension				█	█	█	█
Input/output optics				█	█	█	█
Optical baffles etc			█	█	█		
Vacuum pumps				█	█	█	

Commissioning

iKAGRA operation

(Y. Saito, PM)

Installation: constraint



Everything needs to be installed through the tunnel.

Schedule outline (ver. 2014/06/11, Y. Saito)

Others

Electricity: 14/06/09-24
 Ventilation: 14/06/15-11/21
 DGS timing: 14/12/15-21

Center (Laser+MC)

Floor concrete: 14/06/10-06/17
 Anti dust painting: 14/06/18-07/05

Laser booth construction: -14/10/30
 Clean booth: 14/12/01-15/01/31

Preparation: 14/07/08-07/15
Vacuum chamber & GV:
14/07/16-07/22

Laser table install: 14/10/01-12/29

Stack install: 14/10/01-30
 Suspension install: 14/11/01-12/30
 View port install: 14/11/01-05, 12/01-05
 Op. lev. install: 14/11/01-12/30
 MC, IMMT integration: 15/01/01-03/31

MC coating: -14/03/31
 MMT coating: -15/03/31

Center

(chamber & GV)

Preparation: 14/11/12-15/11/29

IYV install: 14/12/01-02
 IYA, IYC, GV install:
 14/12/03-09
 PRM, PR3, GV install:
 14/12/10-11
 Cryostat construction:??

Yarm

Floor concrete: 14/04/26-07/10
 Electricity: 14/07/29-09/30
 DGS rack install: 14/8/20-09/10
 DGS network: 14/12/08-14

Lining: 14/07/18-09/12
 Support install: 14/09/06-11/06
 Fix support: 14/09/09-11/08
 Duct install: 14/09/11-11/11
 Connect ducts: 14/09/13-15/03/31

Granite stone: 14/04/15-05/29
 Geo chamber install: 14/08/09-19
 Fix Geo chamber: 14/08/20-23

Yend

Anti dust painting: 14/06/01-07/05
 Room construction: 14/06/26-08/02
 DGS rack install: 14/10/1-12/07
 DGS network: 14/12/08-14
 Clean booth: 15/02-

Preparation: 14/07/07-17
EYV install: 14/07/31-08/01
Cryostat (EYC) install: 14/08/02-08/08
EYA & GV: 14/08/25-08/30
Cryostat construction: 14/09/15-27

Suspension install: 15/05/01-06/29
 View port: 15/05/01-05
 OP. lev. install: 15/05/01-06/29
 BRT install: 15/06/01-06/30
 BRT adjust: 15/09/14-23

Interferometer

Michelson: 15/06/30-07/29
 Xarm: 15/07/30-08/28
 Yarm: 15/08/29-09/27
 FPMI: 15/09/28-11/26

Xend

EXA & GV: 14/09/29-10/04
Cryostat construction: 14/09/29-10/08

Suspension install: 15/05/01-06/29
 View port: 15/05/01-05
 Op. lev. install: 15/05/01-06/29
 BRT install: 15/06/01-06/30
 BRT adjust: 15/08/14-23

Center

Floor concrete: 14/06/12-07/01
 Anti dust painting: 14/08/25-10/18
 Clean booth: 14/12/01-15/01/31
 Clean booth for cryo.: ?
 Crane: 14/08/15-08/29
 Room construction: 14/09/01-11/20
 Electricity: 14/09/16-27
 DGS rack install: 14/10/01-11/16
 DGS network: 14/11/17-28

PR2, PR3 install: 15/01/01-03/01
 IXA, IYA install: 15/03/01-04/29
 BS install: 15/04/01-06/29
 Op. tables: 15/02/01-04/01
 View port install: 15/01/01-05, 15/03/01-05, 15/04/01-05
 Op. Lev install: 15/03/01-05/30
 AS BRT install: 15/06/01-10
 AS BRT adjust: 15/07/14-23

BS coating: -14/03/25
 PR2, PR3 coating: -14/12/31

Center

(chamber and GV)
 Preparation: 15/01/14-02/10


IXV install: 15/02/11-12
IXA, IXC, GV install: 15/02/13-19
BS, PR2, SR2, SR3, SRM GV install: 15/02/20-28
Cryostat construction:??

Xarm

Floor concrete: 14/05/17-07/31
 Electricity: 14/08/01-11/04
 DGS rack install: 14/10/01-20
 DGS network: 14/12/01-07

Lining: 14/09/05-10/30
 Support install: 14/10/11-15/01/07
 Fix support: 14/10/15-15/01/09
 Duct install: 14/10/17-15/01/13
 Connect ducts: 14/10/20-15/03/30

Granite stone: 14/05/15-06/28
 Geo chamber install: 14/09/16-22
 Fix Geo chamber: 14/09/24-27




Installation of tubes and chambers: outline of outline

Electricity: 14/06/09-24 (??)
 Ventilation: 14/06/15-11/21

Floor concrete: 14/04/26-07/10
 Electricity: 14/07/29-09/30
 Lining: 14/07/18-09/12
 Duct install: 14/09/11-11/11
 Connect ducts: 14/09/13-15/03/31

Cryostat install: 14/08/02-08/08
 Cryostat construction: 14/09/15-27

Cryostat install: 14/09/08-13
 Cryostat construction: 14/09/29-10/08



Center room area:
 Floor concrete: 14/06/10-06/17
 Anti dust painting: 14/06/18-07/05
 Laser booth construction: -14/10/30
 Clean booth: 14/12/01-15/01/31
 Vacuum chambers & GVs: -15/02/28?

Floor concrete: 14/05/17-07/31
 Electricity: 14/08/01-11/04
 Lining: 14/09/05-10/30
 Duct install: 14/10/17-15/01/13
 Connect ducts: 14/10/20-15/03/30

Summary

- KAGRA is a unique GW interferometer with the underground site and the cryogenic technology.
- The KAGRA detector construction is in progress essentially as scheduled.
- Initial operation (iKAGRA) in late 2015. We have to work hard!
- We plan to start the full cryogenic observation in 2017, and to play an important role as a member of the GW network.
- KAGRA would like to thank NAOJ and KEK and UTokyo for their strong supports.

